

CZBB Airside Capital Project Update

April 2nd, 2015

1. Airfield Drainage

- Delta crews have completed drainage work prior to apron repairs.
- Part of the construction created a new culvert under Taxiway Alpha. The taxiway was closed for three days during this construction.
- The project was completed April 1st.



Drainage parallel to RW 07



Drainage leading to 72nd Street

2. Apron 1 Rehabilitation

- Delta has received tenders for the rehabilitation work and the contract is expected to be awarded in the third week of April.
- A parking plan for moving aircraft in line with the project phasing will be developed along with the flight schools and aircraft owners.
- A further meeting will be planned with the tower and flight schools once a more detailed schedule is available during the week of April 20th.
- Apron rehabilitation work is expected to be carried out during the May to June time-frame prior to the CZBB airshow.

3. 12-30 Overlay and Electrical Work

- Following completion of documents a tender for runway and electrical upgrades of runway 12-30 will be issued by Delta.
- A Plan of Construction Operations for the work is to be developed to outline project phasing and any necessary runway closures.
- Work on this project is expected to start following the Airshow July 25th for an expected completion in early October.

4. Taxiway Echo

- A plan is being developed to provide a code B taxi-lane along apron 2 to taxiway Echo to permit larger aircraft direct access to the button of Runway 25.
- A Plan of Construction Operations will be forwarded to Transport Canada for approval during the week of April 6th.