

## CZBB Airside Capital Project Update

March 16<sup>th</sup>, 2015

1. Airfield Drainage
  - Delta crews are currently completing drainage work prior to apron repairs.
  - A safety fence has been installed at the north end of 12.
  - Delta crews will set up on the access road from 72<sup>nd</sup>
  - Part of the construction will involve construction of a new culvert under Taxiway Alpha. The taxiway will be closed for approximately three days during this construction.
  - The project is expected to be completed prior to April 10<sup>th</sup>.
2. Apron 1 Rehabilitation
  - Delta has issued the tender for Apron 1 rehabilitation with a closing date of March 26<sup>th</sup>.
  - A site briefing and tour occurred March 16<sup>th</sup>.
  - A parking plan for moving aircraft in line with the project phasing will be developed along with the flight schools and aircraft owners.
  - A further meeting will be planned with the tower and flight schools once a more detailed schedule is available during the week of April 20<sup>th</sup>.
  - Apron rehabilitation work is expected to be carried out during the May to June timeframe.
3. 12-30 Overlay and Electrical Work
  - Following completion of documents a tender for runway and electrical upgrades of runway 12-30 will be issued likely in early April.
  - A Plan of Construction Operations for the work is to be developed to outline project phasing and any necessary runway closures.
  - Work on this project is expected to start following the Airshow July 25<sup>th</sup> for an expected completion in early October.
4. Taxiway Echo
  - A plan is being developed to provide a code C taxi-lane along apron 2 to taxiway Echo to permit larger aircraft direct access to the button of Runway 25.