

CZBB Airside Capital Project Update

June 7, 2017

1. Runway 12-30 Reactivation

- Construction has commenced on drainage and electrical installations which is expected to be completed in the next two weeks.
- Runway 30 has a displaced threshold in order to allow flight school operations and will be fully open after 3:30.
- Panel repair and paving will be taking place between June 7th and July 15th.



2. Apron 3 Access

- Between June 14th and July 15th frequent truck traffic can be expected on Apron 3 to remove concrete and well as bring in asphalt for the new runway and taxiway improvements.
- Alpha Aviation will have escort staff on site at all gate access, high traffic areas and loading locations to ensure safety and FOD control.



3. Apron 3 Road Repairs

- Road access to Apron 3 will be repaired immediately following the runway paving completion. This repair has been delayed to ensure any damage caused by heavy truck traffic is dealt with adequately.

